9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Transformer station powered from OCS 25/0.23 kV / Trafo stanica napajana sa KM 25/0.23 kV**										
1	**Electrical installation works for 25/0.23 kV 5 kVA / Elektroinstalacioni radovi za 25/0.23 kV 50 kVA**										
1-1	construction and installation cost / Troškovi izgradnje i instalacije	set / komplet	4	6.744	26.976	1,70	11.464,80	2,00	13.488,00	0,30	2.023,20
1-2	equipment cost / Troškovi opreme	set / komplet	4	12.526	50.104	0,00	0,00	4,00	50.104,00	4,00	50.104,00
2	**Electrical installation works for 25/0.23 kV 50 kVA / Elektroinstalacioni radovi za 25/0.23 kV 50 kVA**										
2-2	equipment cost / Troškovi opreme	set / komplet	15	17.177	257.655	0,00	0,00	5,00	85.885,00	5,00	85.885,00
3	**Electrical installation works for 25/0.23 kV 100 kVA / Elektroinstalacioni radovi za 25/0.23 kV 100 kVA**										
3-1	construction and installation cost / Troškovi izgradnje i instalacije	set / komplet	39	10.294	401.466	9,00	92.646,00	10,00	102.940,00	1,00	10.294,00
B	**Distribution transformer stations 10(20)/0.4 kV / Distributivna trafo stanica 10(20)/0.4 kV**										
1	Electrical installation works for distribution transformer stations 10(20)/0.4 kV / Elektroinstalacioni radovi za distributivne trafo stanice 10(20)/0.4 kV	set / komplet	1	589.012	589.012	0,00	0,00	0,30	176.703,60	0,30	176.703,60
C	**Electric power installations / Elektroenergetske instalacije**										
2	**Electrical installations for facilities in Tošin Sluzbeno mesto Sajlovor / Elektroenergetske instalacije za postrojenja u Službenom mestu Sajlovo**										
2-1	installation cost / Troškovi instalacije	place / mesto	1	121.283	121.283	0,70	84.898,10	0,80	97.026,40	0,10	12.128,30
2-2	equipment cost / Troškovi opreme	place / mesto	1	225.240	225.240	0,60	135.144,00	1,00	225.240,00	0,40	90.096,00
3	**Electrical installations for facilities in Rumenka / Elektroenergetske instalacije za postrojenja u Rumenci**										
3-1	installation cost / Troškovi instalacije	place / mesto	1	118.000	118.000	0,70	82.600,00	0,80	94.400,00	0,10	11.800,00
3-2	equipment cost / Troškovi opreme	place / mesto	1	219.145	219.145	0,60	131.487,00	1,00	219.145,00	0,40	87.658,00

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	**Electrical installations for facilities in Kisac / Elektroenergetske instalacije za postrojenja u Kisaču**										
4-2	equipment cost / Troškovi opreme	place / mesto	1	438.292	438.292	0,60	262.975,20	0,80	350.633,60	0,20	87.658,40
5	**Electrical installations for facilities in Stepanovicevo / Elektroenergetske instalacije za postrojenja u Stepanovićevu**										
5-1	installation cost / Troškovi instalacije	place / mesto	1	119.521	119.521	0,30	35.856,30	0,60	71.712,60	0,30	35.856,30
5-2	equipment cost / Troškovi opreme	place / mesto	1	221.968	221.968	0,60	133.180,80	0,80	177.574,40	0,20	44.393,60
7	**Electrical installations for facilities in Vrbas / Elektroenergetske instalacije za postrojenja u Vrbasu**										
7-1	installation cost / Troškovi instalacije	place / mesto	1	320.804	320.804	0,55	176.442,20	0,80	256.643,20	0,25	80.201,00
7-2	equipment cost / Troškovi opreme	place / mesto	1	595.780	595.780	0,40	238.312,00	0,80	476.624,00	0,40	238.312,00
8	**Electrical installations for facilities in Lovcenac / Elektroenergetske instalacije za postrojenja u Lovćencu**										
8-1	installation cost / Troškovi instalacije	place / mesto	1	221.909	221.909	0,10	22.190,90	0,30	66.572,70	0,20	44.381,80
8-2	equipment cost / Troškovi opreme	place / mesto	1	412.118	412.118	0,40	164.847,20	0,80	329.694,40	0,40	164.847,20
10	**Electrical installations for facilities in Zednik / Elektroenergetske instalacije za postrojenja u Ždeniku**										
10-2	equipment cost / Troškovi opreme	place / mesto	1	425.665	425.665	0,40	170.266,00	0,80	340.532,00	0,40	170.266,00
14	**Electrical power installations for supplying TK objects / Elektroenergetske instalcije za napajanje TK objekata**										
14-1	installation cost / Troškovi instalacije	place / mesto	1	201.655	201.655	0,40	80.662,00	0,60	120.993,00	0,20	40.331,00
14-2	equipment cost / Troškovi opreme	place / mesto	1	1.814.901	1.814.901	0,40	725.960,40	0,60	1.088.940,60	0,20	362.980,20
D	**Lighting installation in station / Instalacije stanične rasvete**										
9	Lighting installation in Vrbas / Instalacije rasvete u Vrbasu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	115.647	115.647	0,55	63.605,85	0,80	92.517,60	0,25	28.911,75
10	Supply of materials and equipment for Vrbas / Isporuka materijala i opreme za Vrbas	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	269.845	269.845	0,40	107.938,00	0,80	215.876,00	0,40	107.938,00

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
13	Lighting installation in Backa Topola / Instalacije rasvete u Bačkoj Topoli	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	65.936	65.936	0,40	26.374,40	0,80	52.748,80	0,40	26.374,40
14	Supply of materials and equipment for Backa Topola / Isporuka materijala i opreme za Bačku Topolu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	153.854	153.854	0,80	123.083,20	0,90	138.468,60	0,10	15.385,40
21	Supply of materials and equipment for Pumping plants / Isporuka materijala i opreme za Pumpna postrojenja	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	776.303	776.303	0,00	0,00	0,80	621.042,40	0,80	621.042,40
Summary / Ukupno (USD):					**26.601.912**		**14.839.013,42**		**17.434.584,97**		**2.595.571,55**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 27.03.2024

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 27.03.2024

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Interlocking of the Novi Sad Passenger station and interstation distance belong to the Novi Sad / Signalno-sigurnosni uređaji u stanici Novi Sad putnička i međustanično rastojanje koje pripada Novom Sadu**										
A-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	9.006	9.006	0,80	7.204,80	0,90	8.105,40	0,10	900,60
A-6	Installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	169.300	338.600	1,80	304.740,00	1,90	321.670,00	0,10	16.930,00
A-7	**Dismantling of the existing devices and installing temporary interlocking in the course of works in the stations / Demontaža postojećih uređaja i instalacija privremenih signalno-sigurnosnih uređaja tokom izvođenja radova u stanici**										
2	Installing temporary interlocking / Instalacija privremenog osiguranja	station / Stanica	1	391.308	391.308	0,80	313.046,40	0,90	352.177,20	0,10	39.130,80
3	Dismantling of temporary interlokcing / Demontaža privremenog osiguranja	station / Stanica	1	48.912	48.912	0,80	39.129,60	0,90	44.020,80	0,10	4.891,20
A-8	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	43.580	43.580	0,80	34.864,00	0,90	39.222,00	0,10	4.358,00
A-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	40.675	40.675	0,80	32.540,00	0,90	36.607,50	0,10	4.067,50
A-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right side / Završetak radova na levoj ili desnoj strani	2	16.487	32.974	0,00	0,00	0,80	13.189,60	0,80	13.189,60
A-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right side / Završetak radova na levoj ili desnoj strani	2	18.058	36.116	0,00	0,00	0,80	14.446,40	0,80	14.446,40

B	**Interlocking of the Sajlovo block station and interstation distance belong to the Sajlovo / Signalno-sigurnosni uređaji u stanici Sajlovo i međustanično rastojanje koje pripada Sajlovu**										
B-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	50.843	50.843	0,80	40.674,40	0,90	45.758,70	0,10	5.084,30
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	3.752	3.752	0,80	3.001,60	0,90	3.376,80	0,10	375,20
B-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	198.861	198.861	0,80	159.088,80	0,90	178.974,90	0,10	19.886,10
B-7	**Dismantling of the existing devices and installing temporary interlocking in the course of works in the stations / Demontaža postojećih uređaja i instalacija privremenih signalno-sigurnosnih uređaja tokom izvođenja radova u stanici**										
1	Dismantling of the existing devices / Demontaža postojećih signalno-sigurnosnih uređaja	station / Stanica	1	20.379	20.379	0,85	17.322,15	0,90	18.341,10	0,05	1.018,95
B-8	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	18.158	18.158	0,80	14.526,40	0,90	16.342,20	0,10	1.815,80
B-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	11.136	11.136	0,80	8.908,80	0,90	10.022,40	0,10	1.113,60
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	16.947	16.947	0,80	13.557,60	0,90	15.252,30	0,10	1.694,70
C	**Interlocking of the Rumenka station and interstation distance belong to the Rumenka / Signalno-sigurnosni uređaji u stanici Rumenka i međustanično rastojanje koje pripada Rumenci**										
C-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
3	Grounding system / Sistem uzemljenja	station / Stanica	1	20.399	20.399	0,00	0,00	0,50	10.199,50	0,50	10.199,50
C-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	145.832	145.832	0,00	0,00	0,50	72.916,00	0,50	72.916,00
C-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	72.355	144.710	0,00	0,00	1,50	108.532,50	1,50	108.532,50

C-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	51.730	103.460	0,00	0,00	1,50	77.595,00	1,50	77.595,00
C-7	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	13.316	13.316	0,80	10.652,80	0,90	11.984,40	0,10	1.331,60
C-8	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	8.166	8.166	0,80	6.532,80	0,90	7.349,40	0,10	816,60
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	12.428	12.428	0,80	9.942,40	0,90	11.185,20	0,10	1.242,80
C-9	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.742	1.742	0,00	0,00	0,50	871,00	0,50	871,00
C-10	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	5.037	10.074	0,00	0,00	1,50	7.555,50	1,50	7.555,50
C-11	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	5.517	11.034	0,00	0,00	1,50	8.275,50	1,50	8.275,50
D	**Interlocking of the Kisač station and interstation distance belong to the Kisač / Signalno-sigurnosni uređaji u stanici Kisač i međustanično rastojanje koje pripada Kisaču**										
D-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	30.506	30.506	0,00	0,00	0,90	27.455,40	0,90	27.455,40
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	2.251	2.251	0,00	0,00	0,90	2.025,90	0,90	2.025,90

D-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	16.690	16.690	0,00	0,00	0,90	15.021,00	0,90	15.021,00
D-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	59.200	118.400	1,00	59.200,00	1,50	88.800,00	0,50	29.600,00
D-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	42.325	84.650	1,00	42.325,00	1,90	80.417,50	0,90	38.092,50
D-8	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	10.894	10.894	0,80	8.715,20	0,90	9.804,60	0,10	1.089,40
D-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	6.681	6.681	0,80	5.344,80	0,90	6.012,90	0,10	668,10
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	10.168	10.168	0,00	0,00	0,90	9.151,20	0,90	9.151,20
D-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.424	1.424	0,00	0,00	0,50	712,00	0,50	712,00
D-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	4.121	8.242	0,00	0,00	1,50	6.181,50	1,50	6.181,50
D-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	4.513	9.026	0,00	0,00	1,50	6.769,50	1,50	6.769,50

E	**Interlocking of the Stepanovićevo station and interstation distance belong to the Stepanovićevo / Signalno-sigurnosni uređaji u stanici Stepanovićevo i međustanično rastojanje koje pripada Stepanovićevu**										
E-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	37.285	37.285	0,00	0,00	0,50	18.642,50	0,50	18.642,50
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	2.751	2.751	0,00	0,00	0,50	1.375,50	0,50	1.375,50
E-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	20.399	20.399	0,00	0,00	0,50	10.199,50	0,50	10.199,50
E-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	145.832	145.832	0,00	0,00	0,50	72.916,00	0,50	72.916,00
E-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	72.355	144.710	0,00	0,00	1,50	108.532,50	1,50	108.532,50
E-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	51.730	103.460	0,00	0,00	1,50	77.595,00	1,50	77.595,00
E-8	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	13.316	13.316	0,80	10.652,80	0,90	11.984,40	0,10	1.331,60
E-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	8.166	8.166	0,80	6.532,80	0,90	7.349,40	0,10	816,60
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	12.428	12.428	0,00	0,00	0,50	6.214,00	0,50	6.214,00
E-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.742	1.742	0,00	0,00	0,50	871,00	0,50	871,00

E-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	5.037	10.074	0,00	0,00	1,50	7.555,50	1,50	7.555,50
E-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	5.517	11.034	0,00	0,00	1,50	8.275,50	1,50	8.275,50
F	**Interlocking of the Zmajevo station and interstation distance belong to the Zmajevo / Signalno-sigurnosni uređaji u stanici Zmajevo i međustanično rastojanje koje pripada Zmejevu**										
F-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	33.895	33.895	0,00	0,00	0,50	16.947,50	0,50	16.947,50
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	2.501	2.501	0,00	0,00	0,50	1.250,50	0,50	1.250,50
F-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	132.574	132.574	0,00	0,00	0,50	66.287,00	0,50	66.287,00
F-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	65.778	131.556	0,00	0,00	1,50	98.667,00	1,50	98.667,00
F-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	47.027	94.054	0,00	0,00	1,50	70.540,50	1,50	70.540,50
F-8	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	12.104	12.104	0,80	9.683,20	0,90	10.893,60	0,10	1.210,40
F-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	7.424	7.424	0,80	5.939,20	0,90	6.681,60	0,10	742,40
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	11.298	11.298	0,00	0,00	0,50	5.649,00	0,50	5.649,00

F-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.583	1.583	0,00	0,00	0,50	791,50	0,50	791,50
F-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	4.579	9.158	0,00	0,00	1,50	6.868,50	1,50	6.868,50
F-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	5.015	10.030	0,00	0,00	1,50	7.522,50	1,50	7.522,50
G	**Interlocking of the New Vrbas station and interstation distance belong to the New Vrbas / Signalno-sigurnosni uređaji u stanici Vrbas nova i međustanično rastojanje koje pripada Vrbas novoj**										
G-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	705.033	705.033	0,00	0,00	0,90	634.529,70	0,90	634.529,70
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	54.233	54.233	0,00	0,00	0,50	27.116,50	0,50	27.116,50
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	4.002	4.002	0,00	0,00	0,50	2.001,00	0,50	2.001,00
G-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	29.672	29.672	0,00	0,00	0,50	14.836,00	0,50	14.836,00
G-8	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
1	Signal / Signal	openline / Otvorena pruga	1	139.133	139.133	0,00	0,00	0,90	125.219,70	0,90	125.219,70
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	11.879	11.879	0,80	9.503,20	0,90	10.691,10	0,10	1.187,90
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	18.077	18.077	0,00	0,00	0,90	16.269,30	0,90	16.269,30
G-9	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	2.534	2.534	0,00	0,00	0,50	1.267,00	0,50	1.267,00

H	**Interlocking of the Lovćenac station and interstation distance belong to the Lovćenac / Signalno-sigurnosni uređaji u stanici Lovćenac i međustanično rastojanje koje pripada Lovćencu**										
H-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	40.675	40.675	0,00	0,00	0,50	20.337,50	0,50	20.337,50
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	3.002	3.002	0,00	0,00	0,50	1.501,00	0,50	1.501,00
H-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	22.254	22.254	0,00	0,00	0,50	11.127,00	0,50	11.127,00
H-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	13.557	13.557	0,00	0,00	0,50	6.778,50	0,50	6.778,50
H-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.900	1.900	0,00	0,00	0,50	950,00	0,50	950,00
I	**Interlocking of the Bačka Topola station and interstation distance belong to the Bačka Topola / Signalno-sigurnosni uređaji u stanici Bačka Topola i međustanično rastojanje koje pripada Bačkoj Topoli**										
I-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	4.183	4.183	0,80	3.346,40	0,90	3.764,70	0,10	418,30
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	81.351	81.351	0,00	0,00	0,50	40.675,50	0,50	40.675,50
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	6.004	6.004	0,00	0,00	0,50	3.002,00	0,50	3.002,00
I-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	44.508	44.508	0,00	0,00	0,50	22.254,00	0,50	22.254,00
I-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	27.116	27.116	0,00	0,00	0,50	13.558,00	0,50	13.558,00
I-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	3.801	3.801	0,00	0,00	0,50	1.900,50	0,50	1.900,50

J	**Interlocking of the Žednik station and interstation distance belong to the Žednik / Signalno-sigurnosni uređaji u stanici Žednik i međustanično rastojanje koje pripada Žedniku**										
J-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	2.265	2.265	0,80	1.812,00	0,90	2.038,50	0,10	226,50
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	44.065	44.065	0,00	0,00	0,50	22.032,50	0,50	22.032,50
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	3.251	3.251	0,00	0,00	0,50	1.625,50	0,50	1.625,50
J-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
3	Grounding system / Sistem uzemljenja	station / Stanica	1	24.108	24.108	0,00	0,00	0,50	12.054,00	0,50	12.054,00
J-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	172.346	172.346	0,00	0,00	0,50	86.173,00	0,50	86.173,00
J-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	85.511	171.022	0,00	0,00	1,50	128.266,50	1,50	128.266,50
J-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	61.136	122.272	0,00	0,00	1,50	91.704,00	1,50	91.704,00
J-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	14.687	14.687	0,00	0,00	0,50	7.343,50	0,50	7.343,50
J-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	2.058	2.058	0,80	1.646,40	0,90	1.852,20	0,10	205,80
J-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	5.953	11.906	0,00	0,00	1,50	8.929,50	1,50	8.929,50
J-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	6.520	13.040	0,00	0,00	1,50	9.780,00	1,50	9.780,00

K	**Interlocking of the Naumovićevo station and interstation distance belong to the Naumovićevo / Signalno-sigurnosni uređaji u stanici Naumovićevo i međustanično rastojanje koje pripada Naumovićevu**										
K-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	2.440	2.440	0,80	1.952,00	0,90	2.196,00	0,10	244,00
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	47.454	47.454	0,00	0,00	0,50	23.727,00	0,50	23.727,00
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	3.501	3.501	0,00	0,00	0,50	1.750,50	0,50	1.750,50
K-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	25.962	25.962	0,00	0,00	0,50	12.981,00	0,50	12.981,00
K-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	2.217	2.217	0,00	0,00	0,50	1.108,50	0,50	1.108,50
L	**Interlocking of the Subotica station and interstation distance belong to the Subotica / Signalno-sigurnosni uređaji u stanici Subotica i međustanično rastojanje koje pripada Subotici**										
L-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
3	Concrete foundation / Betonski temelj	station / Stanica	1	45.759	45.759	0,80	36.607,20	0,90	41.183,10	0,10	4.575,90
4	Grounding system / Sistem uzemljenja	station / Stanica	1	150.217	150.217	0,00	0,00	0,50	75.108,50	0,50	75.108,50
L-7	Dismantling of the existing devices and installing temporary interlocking in the course of works in the stations / Demontaža postojećih uređaja i instalacija privremenih signalno-sigurnosnih uređaja tokom izvođenja radova u stanici	station / Stanica	1	1.100.556	1.100.556	0,75	825.417,00	0,90	990.500,40	0,15	165.083,40
L-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	91.519	91.519	0,00	0,00	0,50	45.759,50	0,50	45.759,50
L-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	12.831	12.831	0,00	0,00	0,50	6.415,50	0,50	6.415,50
Summary / Ukupno (USD):					**116.510.191**		**80.683.520,90**		**83.479.352,15**		**2.795.831,25**

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : 27.03.2024.

Approved By Supervisor/
Nadzorni Organ: _____

Date/Datum : 27.03.2024.

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Dispatching and railway devices and local cable networks / DISPEČERSKI I PRUŽNI UREĐAJI I LOKALNA KABLOVSKA MREŽA**										
17	Station dispatch device-Stations that are being abolished / STANIČNI DISPEČERSKI UREĐAJ-Stanice koje se ukidaju	set / komplet	1	2.706	2.706	0,00	0,00	0,50	1.353,00	0,50	1.353,00
30	Temporary radio network / PRIVREMENE RADIO MREŽE	set / komplet	1	48.327	48.327	0,00	0,00	0,20	9.665,40	0,20	9.665,40
32	Local network - works / Lokalna mreža - radovi	set / komplet	1	125.652	125.652	0,20	25.130,40	0,50	62.826,00	0,30	37.695,60
36	Transmission system / PRENOSNI SISTEM	set / komplet	1	433.020	433.020	0,00	0,00	0,50	216.510,00	0,50	216.510,00
C	**Optical cables and transition system of noncritical systems / OPTIČKI KABLOVI I PRENOSNI SISTEM NEKRITIČNIH SISTEMA**										
2	Cable route - Work / KABLOVSKE TRASE - Radovi	set / komplet	1	161.721	161.721	0,00	0,00	0,30	48.516,30	0,30	48.516,30
D	**Design of telecommunication System in stations and stopping places / PROJEKAT TELEKOMUNIKACIONIH SISTEMA U STANICAMA I STAJALIŠTIMA**										
D-2	**Location NOVI SAD / LOKACIJA NOVI SAD**										
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	1.664.498	1.664.498	0,85	1.414.823,30	0,90	1.498.048,20	0,05	83.224,90
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	70.688	70.688	0,70	49.481,60	0,80	56.550,40	0,10	7.068,80
10	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	9.727	9.727	0,60	5.836,20	0,80	7.781,60	0,20	1.945,40
15	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	5.628	5.628	0,70	3.939,60	0,80	4.502,40	0,10	562,80
16	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	1.484	1.484	0,50	742,00	0,70	1.038,80	0,20	296,80

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
17	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	9.274	9.274	0,70	6.491,80	0,80	7.419,20	0,10	927,40
19	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	220.412	220.412	0,70	154.288,40	0,80	176.329,60	0,10	22.041,20
20	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	108.818	108.818	0,60	65.290,80	0,70	76.172,60	0,10	10.881,80
21	Fixed fire alarm system with fire existinguishing management -Material / STABILNE INSTALACIJE PROTIVPOŽARNOG ALARMNOG SISTEMA SA UPRAVLjANjEM GAŠENjA POŽARA -Materijal	set / komplet	1	40.580	40.580	0,70	28.406,00	0,80	32.464,00	0,10	4.058,00
23	SOS system-Material / SOS SISTEM-Materijal	set / komplet	1	1.575	1.575	0,70	1.102,50	0,80	1.260,00	0,10	157,50
24	SOS system-Work / SOS SISTEM-Radovi	set / komplet	1	542	542	0,50	271,00	0,70	379,40	0,20	108,40
25	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	2.617	2.617	0,70	1.831,90	0,80	2.093,60	0,10	261,70
26	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	528	528	0,00	0,00	0,50	264,00	0,50	264,00
27	Two-way communication microphone system-Material / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Materijal	set / komplet	1	5.518	5.518	0,70	3.862,60	0,80	4.414,40	0,10	551,80

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
35	Subregional station equipment - Common communication network - Material / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA -Materijal	set / komplet	1	19.830	19.830	0,85	16.855,50	0,90	17.847,00	0,05	991,50
38	Subregional station equipment - Video surveillance system-Work / OPREMA SUBREGIONALNE STANICE - SISTEM VIDEO NADZORA-Radovi	set / komplet	1	1.270	1.270	0,40	508,00	0,70	889,00	0,30	381,00
39	Subregional station equipment - Public address system-Material / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Materijal	set / komplet	1	32.381	32.381	0,70	22.666,70	0,80	25.904,80	0,10	3.238,10
40	Subregional station equipment - Public address system-Work / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Radovi	set / komplet	1	1.070	1.070	0,40	428,00	0,70	749,00	0,30	321,00
41	Subregional station equipment - Enviromental monitoring system-Material / OPREMA SUBREGIONALNE STANICE - SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	6.366	6.366	0,70	4.456,20	0,80	5.092,80	0,10	636,60
42	Subregional station equipment - Integration of security systems-Material / OPREMA SUBREGIONALNE STANICE - INTEGRACIJA BEZBEDNOSNIH SISTEMA-Materijal	set / komplet	1	8.309	8.309	0,70	5.816,30	0,80	6.647,20	0,10	830,90

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D-3	**Location SAJLOVO / LOKACIJA SAJLOVO**										
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	64.579	64.579	0,80	51.663,20	0,90	58.121,10	0,10	6.457,90
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,70	2.664,90	0,80	3.045,60	0,10	380,70
11	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	14.103	14.103	0,70	9.872,10	0,80	11.282,40	0,10	1.410,30
13	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.057	16.057	0,70	11.239,90	0,80	12.845,60	0,10	1.605,70
15	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	38.064	38.064	0,70	26.644,80	0,80	30.451,20	0,10	3.806,40
17	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,70	4.078,20	0,80	4.660,80	0,10	582,60
D-4	**Automatic fire detection / AUTOMATSKA DOJAVA POŽARA**										
1	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	14.616	14.616	0,70	10.231,20	0,80	11.692,80	0,10	1.461,60
D-5	**Location RUMENKA / LOKACIJA RUMENKA**										
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	64.579	64.579	0,80	51.663,20	0,90	58.121,10	0,10	6.457,90
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,70	2.664,90	0,80	3.045,60	0,10	380,70
11	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	14.103	14.103	0,70	9.872,10	0,80	11.282,40	0,10	1.410,30

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
13	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.057	16.057	0,70	11.239,90	0,80	12.845,60	0,10	1.605,70
15	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	37.810	37.810	0,70	26.467,00	0,80	30.248,00	0,10	3.781,00
17	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,70	4.078,20	0,80	4.660,80	0,10	582,60
D-6	**Location KISAC / LOKACIJA KISAČ**										
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	241.738	241.738	0,80	193.390,40	0,90	217.564,20	0,10	24.173,80
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,70	2.664,90	0,80	3.045,60	0,10	380,70
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	18.129	18.129	0,70	12.690,30	0,80	14.503,20	0,10	1.812,90
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.740	16.740	0,70	11.718,00	0,80	13.392,00	0,10	1.674,00
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	42.263	42.263	0,70	29.584,10	0,80	33.810,40	0,10	4.226,30
22	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,70	4.078,20	0,80	4.660,80	0,10	582,60
D-7	**Location STEPANOVICEVO / LOKACIJA STEPANOVIĆEVO**										
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	249.801	249.801	0,80	199.840,80	0,90	224.820,90	0,10	24.980,10
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,70	2.664,90	0,80	3.045,60	0,10	380,70

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	14.159	14.159	0,70	9.911,30	0,80	11.327,20	0,10	1.415,90
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.057	16.057	0,70	11.239,90	0,80	12.845,60	0,10	1.605,70
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	39.009	39.009	0,70	27.306,30	0,80	31.207,20	0,10	3.900,90
22	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,70	4.078,20	0,80	4.660,80	0,10	582,60
D-8	**Location ZMAJEVO / LOKACIJA ZMAJEVO**										
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	245.916	245.916	0,80	196.732,80	0,90	221.324,40	0,10	24.591,60
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,70	2.664,90	0,80	3.045,60	0,10	380,70
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	18.129	18.129	0,70	12.690,30	0,80	14.503,20	0,10	1.812,90
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.613	16.613	0,70	11.629,10	0,80	13.290,40	0,10	1.661,30
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	42.519	42.519	0,70	29.763,30	0,80	34.015,20	0,10	4.251,90
22	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,70	4.078,20	0,80	4.660,80	0,10	582,60
D-9	**Location VRBAS / LOKACIJA VRBAS NOVA**										
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	50.703	50.703	0,70	35.492,10	0,80	40.562,40	0,10	5.070,30

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
15	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	18.129	18.129	0,70	12.690,30	0,80	14.503,20	0,10	1.812,90
17	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	22.908	22.908	0,70	16.035,60	0,80	18.326,40	0,10	2.290,80
19	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	71.263	71.263	0,70	49.884,10	0,80	57.010,40	0,10	7.126,30
21	SOS system-Material / SOS SISTEM-Materijal	set / komplet	1	1.614	1.614	0,70	1.129,80	0,80	1.291,20	0,10	161,40
23	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	8.975	8.975	0,70	6.282,50	0,80	7.180,00	0,10	897,50
25	Two-way communication microphone system-Material / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Materijal	set / komplet	1	5.518	5.518	0,70	3.862,60	0,80	4.414,40	0,10	551,80
31	Subregional station equipment - Common communication network - Material / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA -Materijal	set / komplet	1	9.914	9.914	0,70	6.939,80	0,80	7.931,20	0,10	991,40
35	Subregional station equipment - Public address system-Material / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Materijal	set / komplet	1	32.381	32.381	0,70	22.666,70	0,80	25.904,80	0,10	3.238,10

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
37	Subregional station equipment - Enviromental monitoring system-Material / OPREMA SUBREGIONALNE STANICE - SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	6.366	6.366	0,70	4.456,20	0,80	5.092,80	0,10	636,60
38	Subregional station equipment - Integration of security systems-Material / OPREMA SUBREGIONALNE STANICE - INTEGRACIJA BEZBEDNOSNIH SISTEMA-Materijal	set / komplet	1	8.309	8.309	0,70	5.816,30	0,80	6.647,20	0,10	830,90
D-10	**INFORMATION-COMMUNICATION AND DETECTION systems - Location VRBAS / INFORMACIONO-KOMUNIKACIONI I DETEKTORSKI SISTEMI - LOKACIJA VRBAS**										
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	87.165	87.165	0,00	0,00	0,80	69.732,00	0,80	69.732,00
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,70	2.664,90	0,80	3.045,60	0,10	380,70
12	SOS system-Material / SOS SISTEM-Materijal	set / komplet	1	20.088	20.088	0,70	14.061,60	0,80	16.070,40	0,10	2.008,80
14	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	42.263	42.263	0,70	29.584,10	0,80	33.810,40	0,10	4.226,30
16	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,70	4.078,20	0,80	4.660,80	0,10	582,60
D-11	**Location LOVCENAC - MALI IDJOS / LOKACIJA LOVĆENAC - MALI IĐOŠ**										
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,70	2.664,90	0,80	3.045,60	0,10	380,70
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	15.870	15.870	0,70	11.109,00	0,80	12.696,00	0,10	1.587,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	15.920	15.920	0,70	11.144,00	0,80	12.736,00	0,10	1.592,00
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	39.372	39.372	0,70	27.560,40	0,80	31.497,60	0,10	3.937,20
22	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,70	4.078,20	0,80	4.660,80	0,10	582,60
D-12	**Location BACKA TOPOLA / LOKACIJA BAČKA TOPOLA**										
15	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	26.838	26.838	0,70	18.786,60	0,80	21.470,40	0,10	2.683,80
17	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	20.702	20.702	0,70	14.491,40	0,80	16.561,60	0,10	2.070,20
19	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	66.634	66.634	0,70	46.643,80	0,80	53.307,20	0,10	6.663,40
23	SOS system-Material / SOS SISTEM-Materijal	set / komplet	1	1.614	1.614	0,70	1.129,80	0,80	1.291,20	0,10	161,40
25	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	8.444	8.444	0,70	5.910,80	0,80	6.755,20	0,10	844,40
27	Two-way communication microphone system-Material / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Materijal	set / komplet	1	5.518	5.518	0,70	3.862,60	0,80	4.414,40	0,10	551,80
35	Subregional station equipment - Common communication network - Material / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA -Materijal	set / komplet	1	9.914	9.914	0,70	6.939,80	0,80	7.931,20	0,10	991,40

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
39	Subregional station equipment - Public address system-Material / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Materijal	set / komplet	1	32.381	32.381	0,70	22.666,70	0,80	25.904,80	0,10	3.238,10
41	Subregional station equipment - Enviromental monitoring system-Material / OPREMA SUBREGIONALNE STANICE - SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	6.366	6.366	0,70	4.456,20	0,80	5.092,80	0,10	636,60
42	Subregional station equipment - Integration of security systems-Material / OPREMA SUBREGIONALNE STANICE - INTEGRACIJA BEZBEDNOSNIH SISTEMA-Materijal	set / komplet	1	8.309	8.309	0,70	5.816,30	0,80	6.647,20	0,10	830,90
D-13	**Location ZEDNIK / LOKACIJA ŽEDNIK**										
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,70	2.664,90	0,80	3.045,60	0,10	380,70
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	18.968	18.968	0,70	13.277,60	0,80	15.174,40	0,10	1.896,80
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.475	16.475	0,70	11.532,50	0,80	13.180,00	0,10	1.647,50
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	43.010	43.010	0,70	30.107,00	0,80	34.408,00	0,10	4.301,00
22	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,70	4.078,20	0,80	4.660,80	0,10	582,60
D-14	**Location NAUMOVICEVO / LOKACIJA NAUMOVIĆEVO**										
2	Main cable routes-Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	10.612	10.612	0,60	6.367,20	0,80	8.489,60	0,20	2.122,40

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	16.386	16.386	0,60	9.831,60	0,80	13.108,80	0,20	3.277,20
5	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	43.201	43.201	0,20	8.640,20	0,40	17.280,40	0,20	8.640,20
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807	0,70	2.664,90	0,80	3.045,60	0,10	380,70
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	15.141	15.141	0,70	10.598,70	0,80	12.112,80	0,10	1.514,10
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.955	16.955	0,70	11.868,50	0,80	13.564,00	0,10	1.695,50
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	39.455	39.455	0,70	27.618,50	0,80	31.564,00	0,10	3.945,50
22	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	5.826	5.826	0,70	4.078,20	0,80	4.660,80	0,10	582,60
D-15	**Location SUBOTICA / LOKACIJA SUBOTICA**										
4	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	266.048	266.048	0,20	53.209,60	0,40	106.419,20	0,20	53.209,60
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	84.061	84.061	0,70	58.842,70	0,80	67.248,80	0,10	8.406,10
10	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	9.889	9.889	0,20	1.977,80	0,40	3.955,60	0,20	1.977,80
15	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	16.530	16.530	0,70	11.571,00	0,80	13.224,00	0,10	1.653,00
16	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	4.031	4.031	0,20	806,20	0,40	1.612,40	0,20	806,20
17	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	14.740	14.740	0,70	10.318,00	0,80	11.792,00	0,10	1.474,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
18	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	2.944	2.944	0,20	588,80	0,40	1.177,60	0,20	588,80
19	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	372.281	372.281	0,70	260.596,70	0,80	297.824,80	0,10	37.228,10
20	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	15.655	15.655	0,20	3.131,00	0,40	6.262,00	0,20	3.131,00
21	Fixed fire alarm system with fire existinguishing management -Material / STABILNE INSTALACIJE PROTIVPOŽARNOG ALARMNOG SISTEMA SA UPRAVLjANjEM GAŠENjA POŽARA -Materijal	set / komplet	1	58.291	58.291	0,70	40.803,70	0,80	46.632,80	0,10	5.829,10
22	Fixed fire alarm system with fire existinguishing management -Work / STABILNE INSTALACIJE PROTIVPOŽARNOG ALARMNOG SISTEMA SA UPRAVLjANjEM GAŠENjA POŽARA -Radovi	set / komplet	1	7.092	7.092	0,00	0,00	0,20	1.418,40	0,20	1.418,40
23	SOS system-Material / SOS SISTEM-Materijal	set / komplet	1	1.575	1.575	0,70	1.102,50	0,80	1.260,00	0,10	157,50
24	SOS system-Work / SOS SISTEM-Radovi	set / komplet	1	542	542	0,20	108,40	0,40	216,80	0,20	108,40
25	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	2.617	2.617	0,70	1.831,90	0,80	2.093,60	0,10	261,70
27	Two-way communication microphone system-Material / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Materijal	set / komplet	1	5.518	5.518	0,70	3.862,60	0,80	4.414,40	0,10	551,80

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
39	Subregional station equipment - Public address system-Material / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Materijal	set / komplet	1	32.381	32.381	0,70	22.666,70	0,80	25.904,80	0,10	3.238,10
41	Subregional station equipment - Enviromental monitoring system-Material / OPREMA SUBREGIONALNE STANICE - SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	6.366	6.366	0,70	4.456,20	0,80	5.092,80	0,10	636,60
42	Subregional station equipment - Integration of security systems-Material / OPREMA SUBREGIONALNE STANICE - INTEGRACIJA BEZBEDNOSNIH SISTEMA-Materijal	set / komplet	1	8.309	8.309	0,70	5.816,30	0,80	6.647,20	0,10	830,90
D-16	**Location OF ELECTRIC POWER PLANTS (ETS, TSP and TSPN) / LOKACIJE ELEKTRO POSTROJENjA (EVP, PS i PSN)**										
1	Main cable routes-Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	4.499	4.499	0,50	2.249,50	0,80	3.599,20	0,30	1.349,70
2	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	8.489	8.489	0,50	4.244,50	0,80	6.791,20	0,30	2.546,70
4	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	5.562	5.562	0,40	2.224,80	0,80	4.449,60	0,40	2.224,80
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	2.060	2.060	0,70	1.442,00	0,80	1.648,00	0,10	206,00
11	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	8.318	8.318	0,70	5.822,60	0,80	6.654,40	0,10	831,80
12	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	2.174	2.174	0,40	869,60	0,80	1.739,20	0,40	869,60
13	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	10.244	10.244	0,70	7.170,80	0,80	8.195,20	0,10	1.024,40

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
14	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	1.809	1.809	0,40	723,60	0,80	1.447,20	0,40	723,60
15	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	17.244	17.244	0,70	12.070,80	0,80	13.795,20	0,10	1.724,40
16	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	3.200	3.200	0,40	1.280,00	0,80	2.560,00	0,40	1.280,00
D-17	**OPEN GREEN FIELD Location / OPEN GREEN FIELDLOKACIJE**										
1	Main cable routes-Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	3.882	3.882	0,50	1.941,00	0,80	3.105,60	0,30	1.164,60
2	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	2.043	2.043	0,50	1.021,50	0,80	1.634,40	0,30	612,90
4	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	6.433	6.433	0,40	2.573,20	0,80	5.146,40	0,40	2.573,20
8	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	3.849	3.849	0,40	1.539,60	0,80	3.079,20	0,40	1.539,60
11	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	6.163	6.163	0,70	4.314,10	0,80	4.930,40	0,10	616,30
12	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	1.526	1.526	0,40	610,40	0,80	1.220,80	0,40	610,40
13	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	9.339	9.339	0,70	6.537,30	0,80	7.471,20	0,10	933,90
14	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	1.636	1.636	0,40	654,40	0,80	1.308,80	0,40	654,40
15	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	19.457	19.457	0,70	13.619,90	0,80	15.565,60	0,10	1.945,70

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
16	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	4.471	4.471	0,40	1.788,40	0,80	3.576,80	0,40	1.788,40
17	FIXED FIRE ALARM system WITH FIRE EXSTINGUISHING MANAGEMENT-Material / STABILNE INSTALACIJE PROTIVPOŽARNOG ALARMNOG SISTEMA SA UPRAVLjANjEM GAŠENjA POŽARA-Materijal	set / komplet	1	24.694	24.694	0,70	17.285,80	0,80	19.755,20	0,10	2.469,40
18	FIXED FIRE ALARM system WITH FIRE EXSTINGUISHING MANAGEMENT-Work / STABILNE INSTALACIJE PROTIVPOŽARNOG ALARMNOG SISTEMA SA UPRAVLjANjEM GAŠENjA POŽARA-Radovi	set / komplet	1	3.293	3.293	0,00	0,00	0,60	1.975,80	0,60	1.975,80
19	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	4.975	4.975	0,70	3.482,50	0,80	3.980,00	0,10	497,50
D-18	**CRITICAL Location / KRITIČNE LOKACIJE**										
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	40.419	40.419	0,00	0,00	0,80	32.335,20	0,80	32.335,20
E	**RADIO systems / RADIO SISTEMI**										
E-1	**COMMON FOR THE WHOLE LINE / ZAJEDNIČKO ZA CELU LINIJU**										
1	Total Transmission system for critical services - COMMON FOR THE WHOLE LINE: / UKUPNO PRENOSNI SISTEM ZA KRITIČNE SERVISE - ZAJEDNIČKO ZA CELU LINIJU:	set / komplet	1	856.899	856.899	0,60	514.139,40	0,80	685.519,20	0,20	171.379,80
E-2	**VRBAS RAILWAY STATION / Stanica Vrbas**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	188.892	188.892	0,00	0,00	0,30	56.667,60	0,30	56.667,60

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-3	**NOVI SAD RAILWAY STATION / Stanica Novi Sad**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	7.488	7.488	0,50	3.744,00	0,80	5.990,40	0,30	2.246,40
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,70	176.953,00	0,80	202.232,00	0,10	25.279,00
E-4	**TSP NOVI SAD / EVP Novi Sad**										
3	Total TSP NOVI SAD: / UKUPNO EVP Novi Sad:	set / komplet	1	137.068	137.068	0,50	68.534,00	0,80	109.654,40	0,30	41.120,40
E-5	**SAJLOVO Location / LOKACIJA Sajlovo**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	4.598	4.598	0,00	0,00	0,50	2.299,00	0,50	2.299,00
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,70	176.953,00	0,80	202.232,00	0,10	25.279,00
E-6	**RUMENKA RAILWAY STATION / STANICA Rumenka**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	4.598	4.598	0,00	0,00	0,50	2.299,00	0,50	2.299,00
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	265.698	265.698	0,70	185.988,60	0,80	212.558,40	0,10	26.569,80
E-7	**KISAC RAILWAY STATION / STANICA Kisač**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	4.598	4.598	0,00	0,00	0,50	2.299,00	0,50	2.299,00
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,70	176.953,00	0,80	202.232,00	0,10	25.279,00
E-8	**TSP KISAC / PS Kisač**										
1	Total cable routes: / UKUPNO KABLOVSKE TRASE:	set / komplet	1	728	728	0,00	0,00	0,50	364,00	0,50	364,00
E-9	**STEPANOVICEVO RAILWAY STATION / STANICA Stepanovićevo**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,70	176.953,00	0,80	202.232,00	0,10	25.279,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-10	**ZMAJEVO RAILWAY STATION / STANICA Zmajevo**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	4.598	4.598	0,00	0,00	0,50	2.299,00	0,50	2.299,00
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,70	176.953,00	0,80	202.232,00	0,10	25.279,00
E-11	**TSPn ZMAJEVO / PSN Zmajevo**										
1	Total cable routes: / UKUPNO KABLOVSKE TRASE:	set / komplet	1	728	728	0,00	0,00	0,50	364,00	0,50	364,00
E-13	**VRBAS NOVA RAILWAY STATION / STANICA Vrbas Nova**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,70	176.953,00	0,80	202.232,00	0,10	25.279,00
E-15	**VRBAS ATAR Location / LOKACIJA Vrbas Atar**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	241.057	241.057	0,70	168.739,90	0,80	192.845,60	0,10	24.105,70
E-16	**LOVCENAC RAILWAY STATION / STANICA Lovćenac**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,70	176.953,00	0,80	202.232,00	0,10	25.279,00
E-17	**TSP LOVCENAC / PS Lovćenac**										
1	Total cable routes: / UKUPNO KABLOVSKE TRASE:	set / komplet	1	728	728	0,00	0,00	0,50	364,00	0,50	364,00
E-19	**BACKA TOPOLA RAILWAY STATION / STANICA Bačka Topola**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,70	176.953,00	0,80	202.232,00	0,10	25.279,00
E-22	**ZEDNIK RAILWAY STATION / STANICA Žednik**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	4.598	4.598	0,00	0,00	0,50	2.299,00	0,50	2.299,00
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,70	176.953,00	0,80	202.232,00	0,10	25.279,00
E-23	**TSP ZEDNIK / PS Žednik**										
1	Total cable routes: / UKUPNO KABLOVSKE TRASE:	set / komplet	1	728	728	0,00	0,00	0,50	364,00	0,50	364,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-25	**NAUMOVICEVO RAILWAY STATION / STANICA Naumovićevo**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,70	176.953,00	0,80	202.232,00	0,10	25.279,00
E-28	**SUBOTICA RAILWAY STATION / STANICA Subotica**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	265.698	265.698	0,70	185.988,60	0,80	212.558,40	0,10	26.569,80
Summary / Ukupno (USD):					**71.650.868**		**42.602.774,35**		**44.140.847,45**		**1.538.073,10**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 27.03.2024.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 27.03.2024.

13. Mechanical installations and works / Mašinske instalacije i radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Novi Sad railway station / Železnička stanica Novi Sad**										
1	Lifts / Liftovi	Completion of installation of elevator L1 / Završetak ugradnje elevatora L1	1	32.142	32.142	0,50	16.071,00	0,80	25.713,60	0,30	9.642,60
C	Lifts / Liftovi	Completion of installation of each Lift / Završetak ugradnje svakog lifta	3	34.642	103.926	2,00	69.284,00	2,80	96.997,60	0,80	27.713,60
Summary / Ukupno (USD)					**2.610.409**		**455.790,85**		**493.747,05**		**37.356,20**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum :

Approved By Supervisor /
Nadzorni Organ:

Date/Datum :

14. Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	Road traffic signalization and equipment from Novi Sad to Bačka Topola / Putna saobraćajna signalizacija i oprema od Novog Sada do Bačke Topole	Completion of installation of each road traffic signalization and equipment / Završetak ugradnje svake od saobraćajne signalizacije i opreme	23	28.882	664.286	0,00	0,00	0,90	25.993,80	0,90	25.993,80
B	Road traffic signalization and equipment from Bačka Topola to the State border (Kelebia) / Putna saobraćajna signalizacija i oprema od Bačke Topole do Državne granice (Kelebija)	Completion of installation of each road traffic signalization and equipment / Završetak ugradnje svake od saobraćajne signalizacije i opreme	20	21.427	428.540	1,90	40.711,30	8,10	173.558,70	6,20	132.847,40
D	Road traffic in the course of works from Bačka Topola to the State border (Kelebia) / Saobraćajna signalizacija za vreme izvođenja radova od Bačke Topole do Državne granice (Kelebija)	Completion of installation of each road traffic signalization incourse of works / Završetak ugradnje svake od saobraćajne signalizacije i opreme	10	6.642	66.420	4,90	32.545,80	6,60	43.837,20	1,70	11.291,40
Summary / Ukupno (USD)					**1.371.233**		**87.261,10**		**257.393,70**		**170.132,60**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 27.03.2024.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 27.03.2024

15. Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E	**landscaping of platforms and platform canopies in Kisač railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Kisač**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	111.824	223.648	1,40	156.553,60	1,50	167.736,00	0,10	11.182,40
F	**landscaping of platforms and platform canopies in Stepanovićevo stopping place / Pejzažno uređenje perona i Peronske nadstrešnice u stajalištu Stepanovićevo**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	123.706	247.412	1,35	167.003,10	1,50	185.559,00	0,15	18.555,90
G	**landscaping of platforms and platform canopies in Zmajevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Zmajevo**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	106.451	212.902	1,20	127.741,20	1,50	159.676,50	0,30	31.935,30
J	**landscaping of platforms and platform canopies in Lovćenac railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Lovćenac**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	118.853	237.706	0,20	23.770,60	0,40	47.541,20	0,20	23.770,60
K	**landscaping of platforms and platform canopies in Bačka Topola railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Bačka Topola**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	198.498	396.996	0,20	39.699,60	0,40	79.399,20	0,20	39.699,60
L	**landscaping of platforms and platform canopies in Žednik railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Žednik**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	104.135	208.270	0,20	20.827,00	0,40	41.654,00	0,20	20.827,00
N	**landscaping of platforms in Subotica passenger railway station / Pejzažno uređenje perona u putničkoj stanici Subotica**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	4	270.009	1.080.036	2,66	718.223,94	2,89	780.326,01	0,23	62.102,07
Summary / Ukupno (USD)					**34.360.084**		**25.462.967,97**		**25.671.040,84**		**208.072,87**

Branimir A. Turajlija
mast. inž. grad.
br. licence: 441M40921

Confirmed by Contractor/
Odgovorni Izvođač radova:

Date/Datum : 27.03.2024

Approved By Supervisor/
Nadzorni Organ:

Date/Datum: 27.03.2024

Коста Р. Кариклић
дипл. грађ. инж.
лиценца МКС број 441М-539-21

Иван З. Бабић
Маст. инж. грађ.
Лиценце: 341И 152 22